	Capit	al Projects	s Schedule							Funding Pre-Programmi		Pr Pr	rogramm	ing		Desig n
												Projected	JF ae nb	a p	902 MJJ auu ynI	A u
	Project Title	Project #	Study #	CPMS	PM	PLAN	IOR	COLLEGE / CLIENT	Current Phase Status	Next Major Milestone	Project Initiation	Completion				
	1 Creekside Drainage Channel	950551		2368	FC	ST	JR	Campus	Construction - Awarded. On hold until Sep. due to bats. season.	Closeout	Dec-12	Feb-26				
[	2 Ag Ops Cell Tower - New	112003		3110	FC			Capital Programs	Real Estate working on Lease Agreement with Verizon	Design	May-16	TBD				
[	3 UC Intellicenter 2nd Floor TI	950566		3234	FN	MG	CD	Capital Programs	Construction	Review HVAC Test Results & Trends	Dec-16	Jan-26			ПТ	
- 0	4 Field 11C-D CVC Screenhouse	950582	958092	3390	VK	хJЕ		College of Natural & Agricultural Sciences	Close out- One change order to process waiting for road work funding (\$35,000)	Complete Close Out	Oct-17	Aug-25				
- [	5 Motte Reserve Modular Buildings	950001	958090	3391	FC			College of Natural & Agricultural Sciences	Design	Bidding	Nov-17	Apr-26				
- [	6 Campus Seismic Audit		958094	3470	JN/ST			Capital Programs	Tier I/III evaluations pending	Completion	Aug-18	Not set				
L	7 RUSD STEM Education Center		958802	3474	TT/ST	ST		Capital Programs	Final EIR and Options to Ground Lease - On-Hold	On-Hold	Aug-18					
- [	8 Creekside Terrace Analysis (RE Proj)			3499	TT			Real Estate	Programming (Study)	Complete Study	Jan-19					
- [	9 Undergraduate Teaching & Learning Facility	950587	958106	3507	SS	MG		Capital Programs	Phase 2 Construction	Complete Construction	Feb-19	Jul-25				
- [	10 DM(FY18) Elec Substation & Infra. Renewal	950568		3515b	JF	хJЕ	EF	Deferred Maintenance	Programming	Design	Feb-19					
- [	11 DM(FY21) Electrical Dist. System-Elec. Equip (V17)	950568c		3515c	JF	MG	EF	Deferred Maintenance	Construction/Long Lead Items	Complete Construction	Feb-19	Mar-25				
[	12 DM(FY19, FY20, FY21) Multiple SF6 Primary Switches	950568b		3515d	JF	хJЕ	EF	Deferred Maintenance	Construction/Long Lead Items	Complete Construction	Feb-19	Feb-25				
- r	13 Univ Ave & Cyn Crest Dr Improv	957461		3616	FC	ST		Capital Programs	Adding to ND2 project	Construction	Jan-21	Oct-25				

										J a Projected	ea p br r	auuu yn Ig	e c o e a p t v c n	e a pauul brryn	uec 9 p	toea vcn	eapa brr <sub>y</sub>	uulu r g	ectoe pvc	∍a e cn b
Project Title side Drainage Channel	Project # Str 950551	udy#	CPMS 2368	PM F FC	PLAN IO	R COLLEGE / CLIENT R Campus	Current Phase Status Construction - Awarded. On hold until Sep. due to bats. season.	Next Major Milestone Closeout	Project Initiation Dec-12	Completion Feb-26						1117				
os Cell Tower - New tellicenter 2nd Floor TI	112003 950566		3110 3234	FC	MG (	Capital Programs	Real Estate working on Lease Agreement with Verizon Construction	Design Review HVAC Test Results & Trends	May-16 Dec-16	TBD Jan-26										
11C-D CVC Screenhouse	950582 95	58092 3	3390	VK		College of Natural & Agricultural Sciences	Close out- One change order to process waiting for road work funding (\$35		Oct-17	Aug-25										
Reserve Modular Buildings us Seismic Audit	950001 95		3391 3470			College of Natural & Agricultural Sciences Capital Programs	Design Tier IVIII evaluations pending	Bidding Completion	Nov-17 Aug-18	Apr-26 Not set					⊢┼─┼	++++	┢╋╋╋			
STEM Education Center		58802 3	3474	TT/ST	ST	Capital Programs	Final EIR and Options to Ground Lease - On-Hold	On-Hold	Aug-18											
ide Terrace Analysis (RE Proj) graduate Teaching & Learning Facility	950587 95		3499 3507		MG	Real Estate Capital Programs	Programming (Study) Phase 2 Construction	Complete Study Complete Construction	Jan-19 Feb-19	Jul-25										
'18) Elec Substation & Infra. Renewal	950568	3	3515b	JF	xJE E	F Deferred Maintenance	Programming	Design	Feb-19											
'21) Electrical Dist. System-Elec. Equip (V17) '19, FY20, FY21) Multiple SF6 Primary Switches	950568c 950568b		3515c 3515d		MG E xJE E		Construction/Long Lead Items Construction/Long Lead Items	Complete Construction Complete Construction	Feb-19 Feb-19	Mar-25 Feb-25				╋╋╋╋	⊢┼─┼	┽┼╂┦	┍╉╋╋			
we & Cyn Crest Dr Improv	957461			FC	ST	Capital Programs	Adding to ND2 project	Construction	Jan-21	Oct-25										
Garden Dome Library Fire Suppression	957466 950605 95		3634 3644	FN VK	MG	College of Natural & Agricultural Sciences University Library	Design Development ReBid#3 change of scope	Construction Documents Award Contract	Apr-21 Jun-21	Jun-26					$\left  \right $					++-
house 16-3 Rebuild	958554		3650	2 VK		D College of Natural & Agricultural Sciences	Construction	Completion in October	Jul-21	Oct-25										
RT Chiller layground Improvements	957473 957465		3654 3655		BR J		On-hold Construction	On-hold Complete Construction	Aug-21 Aug-21	Jan-25										
Canal Water Delivery Design Restaurant Renovation Study	957470		3658	? TH	xJE	College of Natural & Agricultural Sciences	On-hold	On-hold	Aug-21 Jun-22							##				
-1 UPS Replacement	958834			TH		Auxiliary Services School of Medicine - Education Building 1	Programming Construction	Design Complete Construction	Jul-23	Sep-25						╉┼╂┦	╓╫╫╌			
d Phase 1 Roof Repairs	958853		3779	JF		Auxiliary Services	On-hold	Design Construction	Sep-23 Jun-24	Mar-26										#
n Dining Mechanical District Phase 2	958868 950586		3815 3699	JF	MG J	D Auxiliary Services	Bidding Construction	Complete construction	May-22	Oct-25 Jul-25					┍╂╼┸╂	4+++	┍┼┼┼╴			++-
s Internet Service	957475			FC		College of Natural & Agricultural Sciences	Bidding	Construction	May-22	Nov-25										
Perimeter Fence Study GH Monitoring/Irrigation Sensors Study			3702 3703		MG MG	College of Natural & Agricultural Sciences College of Natural & Agricultural Sciences	New (5/30/22) - On Hold New (5/30/22) - On Hold	Completion of Phase 1 Scope of Work (Bidding) Completion of Phase 1 Scope of Work (Bidding)	May-22 May-22			+++		+++++	┢╋╋╌╋	┽┼╋┦	┍╋╋╋			
Park	950604 95		3714	JF		Research Economic & Development	Construction	Complete Demolition	Jul-22	Apr-25										
ove Real Estate Purchase i-USDA Autoclave Install	958508 957472			TT VK		Real Estate College of Natural & Agricultural Sciences	Move-In Waiting construction agreement	Possible Tenant Improvements Construction start July	Oct-22 Mar-22	Nov-25										
t Success Ctr Art Installation	958832		3726	VK		Student Affairs	Construction	Receiving installation of Art work	Oct-22	Jul-25							╓╓			
Student Health Svcs Demolition yd DCR Fire Suppression	95 958831		3730 3736		ST	Campus College of Natural & Agricultural Sciences	Funding - Partial demolition On Hold per Chris Tracy	Closeout for partial demolition Construction start date	Nov-22 Dec-22	TBD					$\left  \right  $				$\left  \right $	
2) CUP Replace Electrical Dist System	950598		3741	JF		Deferred Maintenance	Design Scope	Contracts	Feb-23	Dec-25										
52 Divide Into 2 Offices INTS 4120 Subdivide Office	958844 958843		3761 3766	FC VK		Bourns College of Engineering School of Education	Close out Close out	NOC Complete Close Out	Jun-23 Aug-23	N/A Aug-25							$\left  \right  \left  \right $			
0207, A0205 Renovation	958842		3780			University Library	Design Permits	Bidding	Oct-23	Dec-25										
od Court 1st FIr Renovation of Replacement				SS / MG SS	MG	Student Affairs Student Affairs	Programming Waiting for funding	Feasibility Study/ Budget Review Received Estimate frm Roofer	Nov-23 Dec-23	Jul-25 Nov-25	┞┨──╢┤									
inex Multi-Use Building	95	58150 :	3796	DG		Recreation	Programming (Study)	On-hold	Jan-24											
en Greenhouse Renovation Bill Inspections	958151 958143		3800 3806		-+	College of Natural & Agricultural Sciences Auxiliary Services	Programming - Waiting for client rsp to budget proposal Inspections in progress	Design Completion	Jan-24 Feb-24	TBD Not set										
17) Spieth Hall North Elevator Renewal	959105		3808	FN		Deferred Maintenance	Construction	Pending Approval of FA Deferred Submittals	Apr-24	Sep-25 TBD						╨₽	╓╫			
wer Medical Group TI & SPI Demo Study	958146 95		3810 3812	FC FC	ST	School of Medicine Campus	Landlord to complete TI before leasing Studies/Reports in Progress- Waiting for funding	Final Inspection Complete and compile all reports	May-24 May-24	TBD						┽┼╋┦	┍╋╋╋			
Bill Repairs	958870		3821	JF		Auxiliary Services	Construction	Completion	Sep-24											
20) Campus Infrastructure Access Control 22) Campbell Hall HVAC Replacement	112028 112030	$\rightarrow$	?		xJE J	Deferred Maintenance D Deferred Maintenance	Design On-hold for Funding	Bidding Secure Funding		Dec-25							┍╋╋╋			++-
Annex A	110122		?	JF		PD&C	Close Out	Final Completion		Apr-25										
Health & Counseling Center (SHCC) 3) Geology Roof Replacement	950578 9591042		3516	JF FN		Student Affairs Deferred Maintenance	Close Out Construction	Close out Completion Installaltion of aso halt insulation system	Feb-19	Aug-25										
INTS South 1211	958152		3831	VK		College of Humanities Arts & Social Sciences	Studies/Reports in Progress- Waiting for funding	Construction	Jan-25	Sep-25										
w Rooftop Solar ent Internet Upgrade	950581c 958876		3533 3832	JF VK	MG	Auxiliary Services Auxiliary Services	Construction Design	Complete Construction Bidding	May-19 Jan-25	Jun-25					┝┠──╊					
d P Refresh	958875			JF	MG	Auxiliary Services	Bidding	Bidding	Aug-24											
ed Room 2114 - Renovation ed Room 2115 - Renovation		<u> </u>	3849 3850			A College of Humanities Arts & Social Sciences A College of Humanities Arts & Social Sciences			Apr-25 Apr-25	Sep-25 Sep-25		+++		╌┲┲┲┲╌			┍╋╋╋			
Room 301 - Flooring Installation			3844	VK	NA N/	University Library	Funding	Construction	Apr-25	Sep-25										
IT - Inverter Replacement INTS 4146, 4146A, 4146B - Renovation	958154		3834 3843	VK VK	NA N/		Funding Design Deliverables Phase	SD Phase Bidding	Jan-25 Mar-25	Oct-25		+++		┈╴╴		┢┼┼┦	┍╋╋╋			
- Antena Installation			3824	TH	BR N/	College of Natural & Agricultural Sciences	Project Number Request & Funding		Dec-24	Dec-25							dtt –			
ux Screenhouse Conv 17-19) Rivera Library Air Handlers	950567 950584		3228b 3564	TH	MG E MG J	College of Natural & Agricultural Sciences     Deferred Maintenance	Construction	Complete Construction Complete Construction	Dec-16 Oct-19	Jul-25 Apr-25						++++	┍┼┼┼╴			
22) GH 7-21 Repl Heating and Cooling ux DI Water-DI/Softwater	950596 958821		3674 3675	TH	MG E	F Deferred Maintenance College of Natural & Agricultural Sciences	Construction On-hold	Complete Construction On-hold	Jan-22 Jan-22	Sep-25					<del>III</del> II	ᅲ┲	┢╋╋╋			
ux Glasshouse HVAC Upgrade	957476 95	58127 :	3677	TH		College of Natural & Agricultural Sciences	Design	Customer Direction	Feb-22							###				#
2) PE Building Mechanical & Controls x MPGU Connections	950597 957459		3695 3738		xJE J	R Deferred Maintenance F College of Natural & Agricultural Sciences	Construction Closeout	Complete Construction Closeout Complete	May-22 Jan-23	Aug-25								-#++*		
le Sports Complex Field Lights Study		58149	3795	TH		Intercollegiate Athletics	Closeout	Closeout Complete	Dec-23	Apr-25						##				#
sight Room Renovation oms 61 & 63 Renovations		i	?	TH		Intercollegiate Athletics	Funding Funding	Design Design	?											
Grow Pods Infacstructure Rooms 2330 & 2343	9570030 958885		3830 3836	TH		College of Natural & Agricultural Sciences Campus	Funding Funding - Waiting for project number	Design Construction	Dec-24 Feb-25							++++	┢╋╋╋			
ux Delfino Culture Lab Renovation	958872		3746	TH	E	F College of Natural & Agricultural Sciences	Design	Bidding	Mar-23	Oct-25						###				
ity Office Building 231 BKM Furniture Replacement '?) Satellite Chiller Plant Installation	958891 950004		3858 3852		-+	Academic Senate Deferred Maintenance	Funding Design	Programming Complete Design	Jun-25 Apr-25		╞┼──┼┞				┢╋┯┯Ӻ	+++	┍╉╋╋╴	-##7		
jes 411	958874		3823		MG	College of Humanities Arts & Social Sciences	Bidding	Construction	Nov-24										щΗ	
T Chamber Building HVAC Upgrade	958886		3857	TH		Bourns College of Engineering	Programming	Design	May-25							╧╧╧╧┥	╧╧╧	╧╫╫┙	╓╫┙	<u>+</u>
22) Physics MEP 22) Soleth MEP	950595 950601	$-\mp$	2	FN FN	MG	Deferred Maintenance Deferred Maintenance	In Design In Design	Verify process to complete scope of work in lab spaces Submission of DDs		Mar-26 Mar-26					┢╫═┯	+f‡	┍╋╋┯		┢╉╋╋	$+ \mathbf{F}$
Fire Signs (Phase II)	958855		3804	FC		Campus	Construction	Closeout	Feb-24	Sep-25										
x Lab Mech Upgrade Dean's Office Renovation	950003	+	3786 3851	FC FC	MG ST	Campus College of Natural & Agricultural Sciences	Design Firm Selected	Design Design	Oct-23 Apr-25	TBD TBD	H = H			┼┼┼┼┻╴┤	┢╋┷┯	┽┽┽┦	┍╉╋╋	-#+7	┢╋╋╋	++-
3rd Floor Hallway	958882	;	3846	FC	ST	College of Humanities Arts & Social Sciences	Bidding	Construction	Jun-25	Aug-25						###	<u> </u>		dШ	
3rd Floor Observation Window	958856			FC FC		College of Humanities Arts & Social Sciences College of Natural & Agricultural Sciences	Funding	Design Design	Apr-25 Mar-25	TBD TBD										
na Scoreboard			3848	FC	ST	Recreation	Funding	Design	Apr-25	TBD							╧╧╧	╧╨┼┤	╓╫┤	#
ower Painting II Office Addition				FC FC	ST	UCR Health UCR Health	Funding Inspection	Construction Occupancy	? Mar-25	TBD N/A	╎┤──Ҭ╿			┼┼┼┼╄╋┥	⊣∓	+I∏	┢╉╂╄	-#F	╓╫┲╴	+F
r A/B Boilers	958856			FC		Auxiliary Services	Closeout	Complete Closeout	Sep-23	N/A N/A					╓┳	±±±₽	╧╧╧	╧╫┷┙	╓╨┙	#
-203 ADA Push Button ruim		-+	?	SS JF		Student Affairs Environmental, Heath & Safety	Funding	Design	?		H = T			┼┼┼┼ҬҬ	┢╋┯╃	++₽	┍┽┽∓╴	-#₽	┢╉╋╋	+F
1362B Room Assessment			?	TH		Bourns College of Engineering	Programming		?								╧╧╧		dШ	
2235/2241 - Nagel Lab I Senate Chambers Wheelchair Accessibility	958883	+	3838	TH		College of Natural & Agricultural Sciences Student Affairs			Mar-25		H = H				┢╋┷┯	┽┽┽┦	┍╉╋╋	-#+7	┢╋╋╋	++
Norkshop Speaker Installation			?	TH		College of Humanities Arts & Social Sciences	Programming		?						╓┷╴	###	╧╧╧		dШ	
A0125 Lab Redesign 23 Service Window		$-\mp$	?	? TH	$-\top$	College of Humanities Arts & Social Sciences College of Natural & Agricultural Sciences			?					++++++++++++++++++++++++++++++++++++	╘┼╤┱	$+\Pi$	┢╫╀╄	$-\Pi \Gamma$	μŦΓ	+T
n Exterior Upgrade			?	?		School of Business			?								╧╧╧	╧╨┼┤	╓╫┤	#
nce 0010, 0020, 0050 Locker Room Securty T Additional EV Charging Stations	958884		? 3833	TH		Intercollegiate Athletics Bourns College of Engineering	Funding	SD Phase	? Jan-25		╎┤──Ҭ╿			┼┼┼┼┺┹┥	⊣∓	+I∏	┢╉╂╄	-#F	╓╫┲╴	+F
08 & 210 Chilled Water Renovation	000004		3833	FC		College of Natural & Agricultural Sciences			?								≝⊞		╓╓┙	<u>+</u>
es 400 Theater Stage Load Study			3803	TH		College of Humanities Arts & Social Sciences Bourns College of Engineering	Pre-Programming	Contact Dep. Rep. (Todd Ambriz) to Review Project	Feb-24			+++-			⊣⊟	$+ \Pi \Pi$	┢╋╋╋		┢╋╋╋	Ŧ
B120C, B120E Enlarge Door Space arbon Inset Program - Install VFD's @ CUP			?	FN		Facilities Planning Design & Const	Pre-Programming	Contact FS (Dan Lerman) to Review Project	?					┆╎╎╎┛	╓╧╡	⋣₽₽	╓┼┼┼╴		дĦ	#
arbon Inset Program - Install VFD Motor Control on Exhaust al Sciences Carbon Inset Program - Install VFD Motor Control on Exhaust		+	?	FN FN		Facilities Planning Design & Const Facilities Planning Design & Const	Pre-Programming Pre-Programming	Contact FS (Dan Lerman) to Review Project Contact FS (Dan Lerman) to Review Project	?					┼┼┼┼ॖॖॖॖॖॖ	┢╋┯┯	┽┼┼┦	┍╉╋╋	-#+7	┢╋╋╋	++
Lab 1 Carbon Inset Program - Install VFD Motor Control on Exhaust				FN		Facilities Planning Design & Const	Pre-Programming	Contact FS (Dan Lerman) to Review Project	?					┆╎╎╎┛	╓┯╴	⋣₽₽	╓╈		╓╥╴	#
ci. Dong Lab - Temp. Controls for HVAC Bear ADA Study		_	? 3825	FN MG	MG	College of Natural & Agricultural Sciences Recreation	Pre-Programming Pre-Programming	Contact CNAS Liason (Sabrina Schuster) to Review Proje Contact CNAS Liason (Sabrina Schuster) to Review Proje	ect ? ect Dec-24						┢╧┿	╈	╧┼┼	<u></u>	╓┼┼┤	
eezeway/Covered Cart Parking/Bleacher Study			3817	TH	MG	Recreation	Pre-Programming	Contact CNAS Liason (Sabrina Schuster) to Review Proje							AT T	┯			┢╋╋╋	Ŧ
ty Ambulatory Care Center			2	?																

60 CHASS INTS 4146, 4146A, 4146B - Renovation			3843	VK	NA	NA	School of Public Policy	Design Deliverables Phase	Bidding	Mar-25	-
61 Physics - Antena Installation			3824	TH	BR	NA	College of Natural & Agricultural Sciences	Project Number Request & Funding		Dec-24	-
62 Rubidoux Screenhouse Conv	950567		3228b	TH	MG	EF	College of Natural & Agricultural Sciences	Construction	Complete Construction	Dec-16	-
63 DM(FY17-19) Rivera Library Air Handlers	950584		3564	TH	MG	JR	Deferred Maintenance	Construction	Complete Construction	Oct-19	-
64 DM(FY22) GH 7-21 Repl Heating and Cooling	950596		3674	TH	MG	EF	Deferred Maintenance	Construction	Complete Construction	Jan-22	-
65 Rubidoux DI Water-DI/Softwater	958821		3675	TH			College of Natural & Agricultural Sciences	On-hold	On-hold	Jan-22	-
66 Rubidoux Glasshouse HVAC Upgrade	957476	958127	3677	TH			College of Natural & Agricultural Sciences	Design	Customer Direction	Feb-22	-
67 DM(FY22) PE Building Mechanical & Controls	950597		3695	TH	хJЕ	JR	Deferred Maintenance	Construction	Complete Construction	May-22	-
68 Rubidoux MPGU Connections	957459		3738	TH		EF	College of Natural & Agricultural Sciences	Closeout	Closeout Complete	Jan-23	-
69 Riverside Sports Complex Field Lights Study		958149	3795	TH			Intercollegiate Athletics	Closeout	Closeout Complete	Dec-23	-
70 ATH Weight Room Renovation			?	TH			Intercollegiate Athletics	Funding	Design	?	-
71 ATH Rooms 61 & 63 Renovations			?	TH			Intercollegiate Athletics	Funding	Design	?	-
72 AGOPS Grow Pods Infacstructure	9570030		3830	TH			College of Natural & Agricultural Sciences	Funding	Design	Dec-24	-
73 Pierce Rooms 2330 & 2343	958885		3836	TH			Campus	Funding - Waiting for project number	Construction	Feb-25	-
74 Rubidoux Delfino Culture Lab Renovation	958872		3746	TH		EF	College of Natural & Agricultural Sciences	Design	Bidding	Mar-23	-
75 University Office Building 231 BKM Furniture Replacement	958891		3858	TH			Academic Senate	Funding	Programming	Jun-25	-
76 DM (FY?) Satellite Chiller Plant Installation	950004		3852	TH			Deferred Maintenance	Design	Complete Design	Apr-25	_
77 Humanities 411			3823	TH	MG			Bidding	Construction	Nov-24	_

5 University Office Building 231 BKM Furniture Replacement	958891		3858	TH		Academic Senate	Funding	Programming	Jun-25			( II	ПП	$\Pi$	
6 DM (FY?) Satellite Chiller Plant Installation	950004		3852	TH		Deferred Maintenance	Design	Complete Design	Apr-25						
77 Humanities 411			3823	TH	MG		Bidding	Construction	Nov-24			$( \square \Pi$	П	П	
	958874					College of Humanities Arts & Social Sciences						i 11	ப		
78 CE-CERT Chamber Building HVAC Upgrade	958886		3857	TH		Bourns College of Engineering	Programming	Design	May-25						
79 DM(FY22) Physics MEP	950595		?	FN	MG	Deferred Maintenance	In Design	Verify process to complete scope of work in lab spaces	?	Mar-26					
80 DM(FY22) Spieth MEP	950601		3686	FN		Deferred Maintenance	In Design		Feb-22	Mar-26					
81 Building Fire Signs (Phase II)	958855		3804	FC	ST	Campus	Construction	Closeout	Feb-24	Sep-25					
82 Rubidoux Lab Mech Upgrade	950003		3786	FC	MG	Campus	Design Firm Selected	Design	Oct-23	TBD					
83 Olmsted Dean's Office Renovation			3851	FC	ST	College of Natural & Agricultural Sciences	Funding	Design	Apr-25	TBD		$( \square \Pi$	П	П	
84 Olmsted 3rd Floor Hallway	958882		3846	FC	ST	College of Humanities Arts & Social Sciences	Bidding	Construction	Jun-25	Aug-25			П	Π	
85 Olmsted 3rd Floor Observation Window			3845	FC	ST	College of Humanities Arts & Social Sciences	Funding	Design	Apr-25	TBD			П	Π	
86 Entomology Shed	958856	1	3840	FC	ST	College of Natural & Agricultural Sciences	Funding	Design	Mar-25	TBD	-		H	H	-
87 SRC Arena Scoreboard		1	3848	FC	ST	Recreation	Funding	Design	Apr-25	TBD			П		
88 Citrus Tower Painting			?	FC	ST	UCR Health	Funding	Construction	?	TBD			П	Π	
89 Grindsfall Office Addition			3841	FC	ST	UCR Health	Inspection	Occupancy	Mar-25	N/A			П		
90 Glen Mor A/B Boilers	958856		3777	FC	ST	Auxiliary Services	Closeout	Complete Closeout	Sep-23	N/A			П		
91 HUB 201-203 ADA Push Button			?	SS		Student Affairs	Funding	Design	?				П		
92 EH&S Atruim			?	JF		Environmental, Heath & Safety			?				П		
93 Bourns B362B Room Assessment			?	TH		Bourns College of Engineering	Programming		?				П		
94 Webber 2235/2241 - Nagel Lab	958883		3838	TH		College of Natural & Agricultural Sciences			Mar-25				П		
95 HUB 221 Senate Chambers Wheelchair Accessibility			?	TH		Student Affairs			?				П		
96 Theater Workshop Speaker Installation			?	TH		College of Humanities Arts & Social Sciences	Programming		?				П		
97 Olmsted A0125 Lab Redesign			?	?		College of Humanities Arts & Social Sciences			?				П		
98 Pierce 1223 Service Window			?	TH		College of Natural & Agricultural Sciences			?				H	H	-
99 Anderson Exterior Upgrade			?	?		School of Business			?				H	H	-
100 ATH Dance 0010, 0020, 0050 Locker Room Securty			?	TH		Intercollegiate Athletics			?				H	H	
101 CE-CERT Additional EV Charging Stations	958884		3833	VK		Bourns College of Engineering	Funding	SD Phase	Jan-25				HH		$\rightarrow$
02 Spieth 208 & 210 Chilled Water Renovation			?	FC		College of Natural & Agricultural Sciences			2				HH	H	-
03 Humanities 400 Theater Stage Load Study			3803	TH		College of Humanities Arts & Social Sciences			Feb-24				HH	H	$\rightarrow$
04 Bourns B120C. B120E Enlarge Door Space	1		2	FN		Bourns College of Engineering	Pre-Programming	Contact Dep. Rep. (Todd Ambriz) to Review Project	2			-	HH	H-	-
05 Boyce Carbon Inset Program - Install VFD's @ CUP			?	FN		Facilities Planning Design & Const	Pre-Programming	Contact FS (Dan Lerman) to Review Project	?				H	H	
06 Boyce Carbon Inset Program - Install VFD Motor Control on Exhaust	1		?	FN		Facilities Planning Design & Const	Pre-Programming	Contact FS (Dan Lerman) to Review Project	?				П		
07 Biological Sciences Carbon Inset Program - Install VFD Motor Control on Exhaust	1		?	FN		Facilities Planning Design & Const	Pre-Programming	Contact FS (Dan Lerman) to Review Project	?				П		
08 Science Lab 1 Carbon Inset Program - Install VFD Motor Control on Exhaust	1		?	FN		Facilities Planning Design & Const	Pre-Programming	Contact FS (Dan Lerman) to Review Project	?				П		
09 Chem. Sci. Dong Lab - Temp. Controls for HVAC			?	FN		College of Natural & Agricultural Sciences	Pre-Programming	Contact CNAS Liason (Sabrina Schuster) to Review Project	?				П	Π	
I SRC Big Bear ADA Study			3825	MG	MG	Recreation	Pre-Programming	Contact CNAS Liason (Sabrina Schuster) to Review Project							
11 SRC Breezeway/Covered Cart Parking/Bleacher Study			3817	TH	MG	Recreation	Pre-Programming	Contact CNAS Liason (Sabrina Schuster) to Review Project	Aug-24						
12 Specialty Ambulatory Care Center			2	2					2				ПП		

n					ng						ion							ui	p.		,					Reli	DC	itio	n/l	love≁i						Pro	ojec	t C	los	8-1
	S e p	0 c t	N o v	D e c	J a n	F e b	M a r	A p r	M a y	J J u n	Jul	A u g	S e p	0 ct	N o v	D e c	J a n	F e b	M a r	A p r	M a y	J L r	J ul	A u g	S e P	0 ct	N o v	D e c	J a n	F e b	M a r	A p r	20 М а У	J U N	J ul	A u g	S e p	0 ct	N o v	D e c
																																								-
		_																				H		_			_				L	L		L	L					-
														E								H		_			_				E	E		E	E					_
																						H		_			_												+	-
																						H		_			_													-
																						H		_			_													_
						L	L								Η							H		_			_				E	E	Η	E	E					_
														E	Η							H		_			_				E	E	Η	E	E					_
						L									Η							H		_			_				E	E	Η	E	E					_
																						H		_			_													_
																						H		_			_													_
																						H		_			_													_
							E	E						E								H		_			_				E	E	Η	E	E					_
						E	E															H		_			_													_
																											_				E	E		E	E					_
														E								H									E	E		E	E				+	-
																						H		_			_												+	_
							F															Ħ																	1	-
																						H		_			_												+	_
			1					F						F								Ħ		_			_				F	F		F	F	H			1	_
														F				_	_			Ħ		_			_				F	F		F	F	H			4	-
														F				-	-	-		Ħ	-	_			_				F	F		F	F	H		Ħ	7	
														F	Η			_	_	-		Ħ	-	_			_				F	F	Η	F	F	F		H	+	
						F	F	-						-				-	-	-		Ħ	-	_		Η	_				F	F	F	F	F	F	F	Η	┦	_
														F				_	_			H		_			_				F	F		F	F			Η	+	
																						H		_			_													_
								E	H													H		_			_				E	E	Η	E	E	H			+	_
																						Ħ																	+	-
						E								E								Ħ		_			_				E	E		E	E				4	-
						E																Ħ		_			_				E	E		E	E				4	-
													_	Þ	H			_	_			Ħ		_			_				Þ	Þ	H	Þ	Þ	H			4	_
				-		F	F	F	-	F				F	F			-	-	-		Ħ	-	_	Η	Η	_	Η			F	F	F	F	F	F	H	Ħ	7	
																		_	_			H																		-
								E						E								H									L	L		L	L				╡	-
								F						F								Ħ									F	F		F	F	H			4	-
						Þ												-	-	-		Ħ	-	_		Η	_		_							F	F	H	1	
						E	E	E		Ε				E	Ε					-		H	-	_			_				E	E	Ε	E	E			Η	$\exists$	_
						L	L															Ц																		
_						F	F	F						F								Ħ		_			_				F	F		F	F	H			1	-
		-				F	F	F	H					F				-	-	-		Ħ	-	_			_				F	F		F	F	H		Ħ	7	
		-	-			F	F	F						F	F			-	-	-		Ħ	-	_			_				F	F	F	F	F	F		H	7	
		_	-			F	F	F						F				_	_	-		Ħ	-								F	F		F	F	F			1	
		_	-			F	F	F						F	Η			_	_	-		Ħ	-	_			_				F	F	Η	F	F	F		H	+	
	Η	-	-	_		F	F	F	F	H				F	F			-	-	-		Ħ	-	_		Η	_				F	F	F	F	F	F	F	Η	┦	
	-										_	_										H			_	-		_											+	_
						L	L	E						E								H		_			_				E	E		E	E					-
						L	L	L						L								H		_			_				L	L		L	L					-
						F	F	E	Н	Н	Н	Н		E	Н	H	Н					H		_	Н		_	Н			E	E	Н	E	E	Н	Н		╡	_
	Н					F	F	E	Ц	H	Н	Н		E	H	H	Н					Ħ			Н	Н		Н			E	E	H	E	E	Ц	Ц	H	╡	-
						F	F	E	Ц		Ц	Ц		E	Ц	H	Ц					Ħ			Ц			Н			E	E	Ц	E	E	H	Ц	H	╡	_
_	H			H		F	F	Þ	H		H	H		Þ	H	H	H					Ħ			H	H		H			Þ	Þ	H	Þ	Þ	H	H	H	╡	-
	Ħ			H		F	F	Þ	Ħ		H	H		Þ	þ	H	Ц					Ħ			H	Ħ		H			Þ	Þ	þ	Þ	Þ	Ħ	Ħ	Ħ	1	
	Ħ			-		F	F	F	E		F	F		F	F		H					Ħ			F	Ħ		F			F	F	F	F	F	F	E	Ħ	1	_
		-	-	_		E	E	E	Ē	Í				E	Ē	Ē		-		-		Æ	-	_	Ē	_	_				E	E	Ē	E	E	Ē	Ē		1	-
						L	L	_						_								Ц									_	_		_	_	Ц				-

Desig Biddi Construct Furniture/Eq Relocation/Move-i Project Close-ou